PAT-R01-0001 — PARTIAL ACCEPTANCE TEST / SAFETY INSPECTION REPORT

Document Control

Archive No.	11
Document Code	PAT-R01
Revision	Rev.1
Classification	Customer Report
Checklist	CHK-01 Rev.1
Asset Category	Lift / Elevator

Report Purpose- PAT-R01-0001 is the official engineering report issued after completion of the Partial Acceptance Test / Safety Inspection. It summarizes the inspection scope, saved Inspector findings, priority classification, technical observations and overall compliance outcome.

Inspection Summary

Client	tanish singh
Site	The Ananta Udaipur at Village Bujhda on Tehsil Girwa Road in Kodiyat
Inspection ID	0001
Asset ID	TS-MZ-151
Asset Type	Lift
Service	PAT — Partial Acceptance Test / Safety Inspection
Inspection Date	17 / 09 / 2026
Inspector	nikhil singh thakur
AMC Agency	—
Units Inspected	1

Assets Details

Lift Type	Passenger Lift
Number of Floors / Levels Served	5
Passenger Capacity	8 persons
Machine Type	Machine Room Less / MRL
Rated Load Capacity	544.00 kg
Installation Year	2002

Engineering Findings

Checkpoint	Priority	Status	Recommendation / Technical Basis	Service
PAT-022 Landing doors connected in safety circuit	**P1**	**CA**	Section: D **Technical Justification:** Shaft pit constructed as approved drawing	PAT
PAT-004 Shaft lighting installed and operational	**P2**	**NC**	Section: A Shaft pit constructed as approved drawing	PAT
PAT-021 Landing doors aligned in vertical line	**P2**	**CA**	Section: D **Technical Justification:** Shaft pit constructed as approved drawing	PAT
PAT-024 Landing door electrical wiring satisfactory	**P2**	**CA**	Section: D **Technical Justification:** Shaft pit constructed as approved drawing	PAT
PAT-035 VVVF drive certified	**P2**	**CA**	Section: F **Technical Justification:** Shaft pit constructed as approved drawing	PAT
PAT-001 Shaft pit constructed as approved drawing	**P3**	**NC**	Section: A Shaft pit constructed as approved drawing	PAT

Checkpoint	Priority	Status	Recommendation / Technical Basis	Service
PAT-002 Headroom available as per GAD	**P3**	**NC**	Section: A Shaft pit constructed as approved drawing	PAT
PAT-003 Shaft ventilation provided	**P3**	**NC**	Section: A Shaft pit constructed as approved drawing	PAT
PAT-023 Toe guard installed below landing door	**P3**	**CA**	Section: D **Technical Justification:** Shaft pit constructed as approved drawing	PAT

Final NC Priority Summary — PAT

P1 — Critical / High Priority NC	0
P2 — High Priority NC	1
P3 — Moderate Priority NC	3
P4 — Lower Priority NC	0
CA — Conditional Acceptance Checkpoints	5

Compliance Outcome

Result	Selection
Compliant	☐
Conditional Acceptance	☐
Non-Compliant	☒
Critical Safety Risk	☐

Report Generation Information

Report Number	PAT-R01-0001
Checklist Revision	CHK-01 Rev.1
Generated	17 / 09 / 2026 09:54 PM IST

Inspector Declaration- I certify that this report is based on the saved Inspector PAT inspection checklist for the identified Lift / Elevator, including the checkpoint metadata, priority, results and documented technical observations saved during the inspection.

Inspector	**National Lift Escalator Testing Agency**
Name: nikhil singh thakur	Authorized Signatory
Date: 17 / 09 / 2026	Date: 17 / 09 / 2026

END OF ARCHIVE 11 — PAT-R01 (Rev.1)