PAT-R11-0010 — PARTIAL ACCEPTANCE TEST REPORT

Document Control

Archive No.	11
Document Code	PAT-R11
Revision	Rev.1
Classification	Customer Report
Checklist	CHK-01 Rev.1
Asset Category	Lift / Elevator

Report Purpose- PAT-R11-0010 is the official engineering report issued after completion of the Partial Assessment & Testing. It summarizes the inspection scope, saved Inspector findings, priority classification, technical observations and overall compliance outcome.

Inspection Summary

Client	tanish Singh thakur
Site	Shop No. 1, Eldeco Junction at Kashmere Gate Metro Station, AM-191 in Shalimar Bagh, and Desh Bandhu
Inspection ID	0010
Asset ID	TST-UP-147
Asset Type	Lift
Service	PAT — Partial Assessment & Testing
Inspection Date	10 / 10 / 2026
Inspector	nikhil singh thakur
AMC Agency	—
Units Inspected	1

Engineering Findings

Checkpoint	Priority	Status	Recommendation / Technical Basis	Service
PAT-025 Fireman glass & brake hammer available	**P1**	**CA**	Section: D3 **Technical Justification:** Shaft lighting installed and operational	PAT
PAT-026 Fireman switch operational	**P1**	**CA**	Section: D3 **Technical Justification:** Shaft lighting installed and operational	PAT
PAT-004 Shaft lighting installed and operational	**P2**	**NC**	Section: A Shaft lighting installed and operational	PAT
PAT-001 Shaft pit constructed as approved drawing	**P3**	**NC**	Section: A Shaft lighting installed and operational	PAT
PAT-002 Headroom available as per GAD	**P3**	**NC**	Section: A Shaft lighting installed and operational	PAT
PAT-003 Shaft ventilation provided	**P3**	**NC**	Section: A Shaft lighting installed and operational	PAT

Final NC Priority Summary — PAT

P1 — Critical / High Priority NC	0
P2 — High Priority NC	1
P3 — Moderate Priority NC	3
P4 — Lower Priority NC	0
CA — Conditional Acceptance Checkpoints	2

Compliance Outcome

Result	Selection

Compliant	☐
Conditional Acceptance	☐
Non-Compliant	☒
Critical Safety Risk	☐

Report Generation Information	
Report Number	PAT-R11-0010
Checklist Revision	CHK-01 Rev.1
Generated	16 / 09 / 2026 11:17 AM IST

Inspector Declaration- I certify that this report is based on the saved Inspector PAT inspection checklist for the identified Lift / Elevator, including the checkpoint metadata, priority, results and documented technical observations saved during the inspection.

Inspector	**National Lift Escalator Testing Agency**
Name: nikhil singh thakur	Authorized Signatory
Date: 10 / 10 / 2026	Date: 16 / 09 / 2026

END OF ARCHIVE 11 — PAT-R11 (Rev.1)